

EXTENSION OF TIME PROPOSAL

	Name of work	Repairs & maintenance of Road & Drain in Ward No. 6, Byatarayanapura Sub-Division.
2	Amount of Work Portion	2230252.54 (modified)
3	Estimated Cost	30.00 Lakh.
4	Name of contractor	M/s. K.R. Constructions - C. Mahesh
5	Agreement No.	05/7.4.22.
6	No. and date under which work order issued	05/7.4.22
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	31.3.22
9	Date of receipt of application in the sub division office	31.3.22
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	95%.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	19 Days.
15	Date of recommending time limit applied for	7.7.22 to 25.7.22
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	5%.
18	Probable time required for completion of remaining work	25.7.22
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to modification in work & Due to continuous rain, work delayed Hence EoT may be Approved with Nominal Penalty
22	Remarks of the EE with the daily rate of penalty proposed	EoT Approved on per AEE Recommendation with Rs 950/- penalty.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೈಟಾರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Sub-Division
(ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೈಟಾರಾಯನಪುರ)

Asst. Executive Engineer
Byatarayanapura Sub-Division
B.B.M.P. Bangalore-560024